

Application/Permit Information Report - Inspections

Appl/Permit: 695650 Application 10/12/201 Tax Parcel: 3360090210

Site Address: 62201 MEADOW WAY E Status: Final Community Area: Crystal Village / Greenwater

Applicant: Crystal River Ranch C/O Karl Goere Expiration Date: Owner: UNKNOWN CONVERSION PARTY

Address: 62201 MEADOW WAY E Type: Abbreviated Plan-SFR Address: UNKNOWN CITY WA

ENUMCLAW, WA 98022 GIG HARBOR, WA 98329

Project Name: CRYSTAL RIVER RANCH

Work Description: Construct drainage and erosion control Crystal River Ranch

| Inspector | Inspector Phone | Department | Inspection Date | Inspection Type | Inspection Result |
|-------------|-----------------|-------------------------|-----------------|-----------------|-------------------|
| Thomas Eddy | 253-798-2711 | DEVELOPMENT ENGINEERING | 07/01/2011 | Final | Approved |

ETA 11:00 - 11:30 AM

Site appears stable at this time. No evidence of river bank damage.

- 1. Graded out YES
- 2. Seeded YES Taking Hold. Karl said spec required 50 lbs seed: increased actual amount to 150 lbs.
- 3. No stockpiles remaining: Material all redistributed.
- 4. No erosion potential Grass and weeds growing
- 2-3 and 4 Vanes checked
- 5, 6 and 7 Vanes checked
- 1 Vane furthest down stream checked
- 8-12 vanes checked
- 13-14 furthest up stream vanes checked

** ALL DEVELOPMENT ENGINEERING REQUIREMENTS HAVE BEEN MET. ** DEVELOPMENT ENGINEERING RELEASES ANY HOLDS AND ANY INTEREST IN THE FINAL INSPECTIONS OR FINAL APPROVALS FOR RELATED PERMITS - DO NOT WITHHOLD APPROVALS FOR DEVELOPMENT

Thomas Eddy 253-798-2711 DEVELOPMENT ENGINEERING 07/01/2011 Check Compliance Approved

ETA 11:00 - 11:30 AM

Site appears stable at this time. No evidence of river bank damage.

- 1. Graded out YES
- 2. Seeded YES Taking Hold. Karl said spec required 50 lbs seed: increased actual amount to 150 lbs.
- 3. No stockpiles remaining: Material all redistributed.
- 4. No erosion potential Grass and weeds growing

Pierce County Planning and Land Services, 2401 South 35th Street, Tacoma, Washington 98409 Phone Hours: M, T, TH, F 8:00-11:30 and 12:30-4:00, W 9:00-11:30 and 12:30-4:00 (253)798-3739 Office Hours: Monday - Friday 9:00-2:00

Printed: 11/12/2012 8:31 AM Page 1 of 3

Inspector Inspector Phone Department Inspection Date Inspection Type Inspection Result

253-798-2711

2-3 and 4 Vanes - checked 5. 6 and 7 Vanes - checked

1 Vane furthest down stream - checked

8-12 vanes - checked

13-14 furthest up stream vanes - checked

Thomas Eddy 253-798-2711 DEVELOPMENT ENGINEERING 03/21/2011 Check Compliance Approved

Walked areas of vane #1-5: These areas appear stable at this time. Mulch covers ground.

Thomas Eddy 253-798-2711 DEVELOPMENT ENGINEERING 12/01/2010 Earthwork Completion Incomplete

Vanes 2, 3, & 4 completed, backfilled and graded out.

Karl Goeres and I walked all areas except Vanes 13, 14, & 1.

(100) additional bales of straw are on order, and will be applied to complete cleared areas and vane backfill locations.

Backfilling inland end of Vane #6 under way.

What remains to be backfilled of Vane #7 (with material from Vane 5).

Vanes #5 & #1 remain to be built. Plan to start 5 tomorrow, #1 on Monday.

Vane 8 done. Straw done, waiting til spring to do planting.

Vane #10 done and just needs grading out.

Plan to de next week.

Vanes #11 & 12 graded out and strawed.

Downed trees stockpiled will be horizontally placed later when plantings are in place.

Thomas Eddy 253-798-2711 DEVELOPMENT ENGINEERING 11/08/2010 Check Compliance Incomplete

walked 2-7 W Karl Goeres

#2 cleared for vane construction #3 Vane under construction

#4 - #7 Cleared for vane construction

Pierce County Planning and Land Services, 2401 South 35th Street, Tacoma, Washington 98409 Phone Hours: M, T, TH, F 8:00-11:30 and 12:30-4:00, W 9:00-11:30 and 12:30-4:00 (253)798-3739 Office Hours: Monday - Friday 9:00-2:00

Inspector Inspector Phone Department Inspection Date Inspection Type Inspection Result

253-798-2711

Silt fences are up adjacent to cleared areas.

Second layer of boulders are being set presently in vane 2

met Russ Lawrence from "stream fis" on site. He said NOAA fisheries Washington refers to vanes as " porus weirs".

Thomas Eddy

253-798-2711

DEVELOPMENT ENGINEERING 11/02/2010

Misc. Request

Incomplete

Met with Karl Goers and walked most of widespread site.

We looked at staking for vanes.

They plan to start work tomorrow, 11/3, clearing for vane #5.

They plan to build vanes #2, #3, and #4 first.

Russ Lawrence from "Stream Fix" plans to be on site for much of construction activity.

Most of the vanes (locations) are staked, and a few at the upper end of project have been vandalized per superintendant. The engineer plans to restake when close to working those areas.

Wheeler is the main contractor.

Roger Jernegan

253-798-4062

DEVELOPMENT ENGINEERING

10/29/2010

Review Inspection Materials

Comment

Crystal Village Ranch River Vane Construction

Collate new plans, notes, and details for new inspection file.

Pierce County Planning and Land Services, 2401 South 35th Street, Tacoma, Washington 98409 Phone Hours: M, T, TH, F 8:00-11:30 and 12:30-4:00, W 9:00-11:30 and 12:30-4:00 (253)798-3739 Office Hours: Monday - Friday 9:00-2:00

Printed: 11/12/2012 8:31 AM Page 3 of 3